

Project Number:	09-2084	Revision:	0 - CONSTRUCTION
Project	CARBON TRANSFER SYSTEM	Document:	BOLT SUMMARY
Date	05.04.2024		

Page No: 1

Bolt Dia	Bolt Grade	Length(mm)	Qty (per Assembly)	Bolt Assembly	Lock Nut
12	8.8S	35	4	1BOLT + 1NUT + 1WASHER	
12	4.6S	30	10	1BOLT + 1NUT + 1WASHER	
16	8.8S	45	12	1BOLT + 1NUT + 1WASHER	
20	8.8S	50	8	1BOLT + 1NUT + 1WASHER	
20	8.8S	55	8	1BOLT + 1NUT + 1WASHER	
NOTE:		- ALL BOLTS TO BE GALVANISED (U.N.O.). - TB & TF BOLT DENOTES TENSION BEARING METHOD. ENSURE ALLOWANCE FOR LOAD INDICATING WASHERS (L.I.W.) OR APPROVED ALTERNATIVE.			